

Cape Girardeau Road & Bridge Board Findings Re: Listing of Roads to be paved in order.

Ranking	County Road #	Easement Status				Construction Status				Blue = Test Roads.	Completion Status	Project Length: Approximate Miles
		100% Easements Signed Yes/No	# Landowners Not Signed	Date Signed	Complete Road Recorded Yes/No	Grading, Compacting, etc. needed Yes/No	Ready to Hard Surface Yes/No	County or Contractor	Island or Gaps Yes/No	COMMENTS:		
A1	436	Yes (old Form)	1	Sep-97	No (see comments)	Yes	No	County	No	Grandfathered on 50' easement due to prior commitments. All easements were to be resigned, notarized, and recorded.		2.1
A2	440	Yes	0	Apr-02	Yes	Yes	Yes	County	No	Sign-up From 439 To Hwy D	Graded	1.8
A3	422	Yes	0	May-04	Yes	Yes	Yes 2.25 mi. No - 1.15 mi.	County 2.25 Contractor 1.15	No	422 & 425 tied together as Partial where cost share. Easements signed where scheduled. 0.6 miles coming off of 422 on West End. 1.2 miles coming from "B" going West. (See Group2)	2.25 graded	3.4
A4	439	Yes	0	Jun-05	Yes (see comments)	Yes	Yes	Contractor	No	North of Hwy FF to 440 100% Signed Where Scheduled This sect. completed under test road recommendation	Graded	1.4
A5	419	No	1	Oct-06	No	No	Yes	County	No	All signed the easement except for 1 person and what is signed is recorded. Will complete from Highway B to Friedheim.	Graded	1.1
A6	316	Yes	0	Aug-07	No	Yes	Yes	County	Yes	Complete from Highway 25 to the junction of roads 318-319.	Graded	1.0
A7	273	No	1		No	No	No		Yes	From Highway 25 to the Stoddard County Line Road (lots of heavy truck traffic).		1.5
A8	380	No	2 or more		No	Yes	No	County	Yes	From Highway N to previous blacktop.		1.4

		<b>Easement Status</b>				<b>Construction Status</b>				<b>Blue = Test Roads.</b>		
<b>Ranking</b>	<b>County Road #</b>	<b>100% Easements Signed Yes/No</b>	<b># Landowners Not Signed</b>	<b>Date Signed</b>	<b>Complete Road Recorded Yes/No</b>	<b>Grading, Compacting, etc. needed Yes/No</b>	<b>Ready to Hard Surface Yes/No</b>	<b>County or Contractor</b>	<b>Island or Gaps Yes/No</b>	<b>COMMENTS:</b>	<b>Completion Status</b>	<b>Project Length: Approximate Miles</b>
A9	607	Yes (see comments)	2 or more	Aug-99	No	Yes	Yes	Contractor	Yes	Complete from previous blacktop to Highway V.	<b>Graded</b>	1.25
A10	383	Yes (see comments)	0	Jul-01	No	Yes	No		No	Signed from Bollinger Co. Line to 381 pvmt.		0.8