

Cape Girardeau Road & Bridge Board Findings Re: Listing of Roads to be paved in order.												
										Green = Current roads that meet paving policies.	Orange = Completed roads	
Easement Status					Construction Status							
Ranking	County Road #	100% Easements Signed Yes/No	# Landowners Not Signed	Date Signed	Complete Road Recorded Yes/No	Grading, Compacting, etc of Base Yes/No	Ready to Hard Surface Yes/No	County or Contractor	Island or Gaps Yes/No	COMMENTS:	Completion Status	Project Length: Approximate Miles
1	381	Yes	0	Jul-01	Yes	No	Yes	County	Yes	Sign-up From 383 to Highway U	Completed	0.8 New .4 Overlay
2	512	Yes	0	Jul-01	Yes	Yes	No	?	No	Signed up from 514 to 516		0.5
3	436	No	1	Aug-01	No (see comments)	Yes	No	County	Yes	Grandfathered on 50' easement due to prior commitments. All easements were to be resigned, notarized, and recorded.		
4	451	Yes	0	Aug-01	No	Yes	No	?	No	Sign-up From Hwy B To Hwy E		1.0
5	250	Yes	0	Feb-02	No	Yes	No	?	Yes	Some Property has changed hands after being signed and before recorded.		1.8
6	244/Rabbit Lane	Yes (see comments)	0	Mar-02	No (see comments)	No	Yes	County	Yes	Partially Paved. Complete the Gap. All Signed Going West on Rabbit Lane	Completed	0.5
7	440	Yes	0	Apr-02	Yes	Yes	Yes	County	Yes	Sign-up From 439 To Hwy D	Graded	1.8 CS
8	361	Yes	0	Nov-02	No	Yes	No	Contractor	Yes	Complete Road From 360 To 335	Out for bids	2.2 HM
9	363	Yes	0	Nov-02	No	No	No	County	No	Signed up from 361 to 362		0.8 CS
10	501	No (see comments)	0	Sep-03	No (see comments)	Yes	No	Contractor	No	North of KK Is Signed Where Scheduled		0.7
11	422	Yes	0	May-04	Yes	Yes	Yes 2.25 mi No 1.15 mi	County 2.25 Contractor 1.15	No	422 & 425 tied together as partical where cost share, easements signed where scheduled, 0.6 miles coming off of 422 on West End 1.2 miles coming from "B" going West (See Group 2)	2.25 graded	3.4 CS
12	256	Yes	0	Jul-04	Yes	No	No	?	No			0.7

		Easement Status				Construction Status				Green = Current roads that meet paving policies.	Orange = Completed roads	
Ranking	County Road #	100% Easements Signed Yes/No	# Landowners Not Signed	Date Signed	Complete Road Recorded Yes/No	Grading, Compacting, etc of Base Yes/No	Ready to Hard Surface Yes/No	County or Contractor	Island or Gaps Yes/No	COMMENTS:	Completion Status	Project Length: Approximate Miles
13	405	No (see comments)	0	Dec-04	No (see comments)	Yes	No	Contractor	No	Sign-up From Hwy KK to 403 Where Scheduled		1.0
14	444	Yes	0	Feb-08	Yes	Yes	No	?	No	From Rte D to 442		1.5
15	387	Yes	0	Apr-05	No	Yes	No	?	No	Singed up from 391 to 383		1.5
16	439	Yes (see comments)	0	Jun-05	No (see comments)	Yes	Yes	Contractor	Yes	North of Hwy FF to 440 100% Signed where Scheduled. This sect. completed under test road recommendation	Graded	1.5 CS
17	259	Yes	0	Mar-06	Yes	No	No	?	No			0.6
18	522	Yes (see comments)	0	Apr-06	No (see comments)	Yes	Yes	County	Yes	Would complete the road From C to CC this sect. completed under test road recommendation	Graded	0.7 CS
19	326	Yes	0	Mar-07	Yes	Yes	No	?	No	** Signed from 329 east to dead end, one prop. Owner 329 not paved, east end ties to Saddlebrook Private Road		0.4
20	365	Yes	0	Mar-07	No	Yes	No	?	No	Signed from Hwy OO to existing paving north of CR 366		1.6
21	343	Yes	0	Mar-07	No	Yes	No	?	No	Sgined from end of existing pavement to 335		1.2
22	249	Yes	0	Jun-07	Yes	Yes	No	?	No	Signed from Hwy 25 to CR 250 to Hwy EE		1.6
23	525	Yes (see comments)	0	Jul-07	Yes	Yes	No	?	No	Sgined from 532 to 553		1.7
24	233	Yes	0	Apr-07	Yes	No	No	?	No	State Highway Z to State Highway A		6.0

		Easement Status				Construction Status				Green = Current roads that meet paving policies.	Orange = Completed roads	
Ranking	County Road #	100% Easements Signed Yes/No	# Landowners Not Signed	Date Signed	Complete Road Recorded Yes/No	Grading, Compacting, etc of Base Yes/No	Ready to Hard Surface Yes/No	County or Contractor	Island or Gaps Yes/No	COMMENTS:	Completion Status	Project Length: Approximate Miles
25	401	Yes	0	May-07	Yes	No	No	?	No	From KK to Perry County Line		2.7
26	411	Yes	0	May-07	Yes	No	No	?	No	Highway D to 416		3.3
27	506	Yes	0	Apr-08	No	No	No	?	No	From 61 to existing blacktop		